

Request for Approval

Date: 11/4/05

Customer Name: ABC Company	Contact/Title: Jim Jones
Customer P/N: 123-456-7	Asia-Link P/N: 000001-0048-A-01
Customer Revision: N/A	Asia-Link Revision: 01
Sample Disposition: <input checked="" type="checkbox"/> First Article <input type="checkbox"/> Engineering Sample	

Please review the enclosed First Article samples that passed Asia-Link's internal Quality Assurance inspection.

Special Notes:

Any questions, comments, or changes should be directed to:

Bryan Briles, Quality Assurance Inspector

Direct Line: (502) 394-3906

Direct Fax: (502) 294-3928

If the enclosed samples are accurate and acceptable based on the information stated above, please sign below and fax this request to my attention to authorize production quantities. **Note: Production will not commence until the First Articles are approved in writing.**

On behalf of ABC Company , the First Article samples are:

Approved

or

Rejected

Comments: _____

Signature

Date

Print Name

Title

Asia-Link First Article Inspection Report

Customer Name:	ABC Company	Date:	1/30/06
Customer Part Number:	123-456-7	AL Part Number:	000001-0048-A-01
Customer Drawing Number:	N/A	AL Drawing Number:	01810048A01.dwg
Customer Revision:	G	AL PO Number:	008004
Part Description:	14 P Conn. - 8 p Conn. + (2) Ring Lugs, 9.5" & 18"		

First Article Required Due To: New Part Part Revision Other:

Item	Description	Data						Code	
		Part 1	Part 2	Part 3	Part 4	Part 5	Part 6		
Color	Other	A	A	A	A	A	-	A	
P1	14pos. (2x7) Equiv. Housings	A	A	A	A	A	-	A	
P2	8pos. (2x4) Equiv. Housings	A	A	A	A	A	-	A	
P3	Full Insulated Right Angle Fast On	A	A	A	A	A	-	A	
P4	Full Insulated Right Angle Fast On	A	A	A	A	A	-	A	
Dim #1	18" +/- .25" black wire	18.10"	18.10"	18.05"	18.10"	18.05"	-	A	
Dim #2	18" +/- .25" red wire	18.06"	18.12"	18.00"	18.05"	18.00"	-	A	
Dim #3	9.5" +/- .25"	9.55"	9.62"	9.56"	9.58"	9.61"	-	A	
Dim #4	3.5" +/- .25"	3.52"	3.51"	3.45"	3.57"	3.50"	-	A	
Dim #5	1.31" +/- .25"	1.33"	1.33"	1.32"	1.33"	1.33"	-	A	
Labels	Type	None	-	-	-	-	-	N/A	
	Color	None	-	-	-	-	-	N/A	
Wiring	<input type="checkbox"/> One to One <input checked="" type="checkbox"/> Non-Standard	A	A	A	A	A	-	A	
Date Coding	<input type="checkbox"/> Correct Color Ink	-	-	-	-	-	-	N/A	
Cable Construction	AWG	20	A	A	A	A	A	-	A
	Shielding	None	-	-	-	-	-	-	N/A
	Stranding	21/.180mm & 26/.16mm	A	A	A	A	A	-	A
	Flame Rating	VW-1 80c, 300v	A	A	A	A	A	-	A
	Certification	UL# 1061	A	A	A	A	A	-	A
	Type	REI HSING & LTK	A	A	A	A	A	-	A
Testing	Continuity	X	A	A	A	A	A	-	N/A
	Hi Pot	-	-	-	-	-	-	-	N/A
	Flex	-	-	-	-	-	-	-	N/A
	Plating Thickness	Gold Flash	A	A	A	A	A	-	A
	Pull Force	Lbs.	-	-	-	-	-	-	N/A

Results of Inspection: Passed Failed (see notes)

Disposition Code Key A = Acceptable B = Unacceptable (Correct on Final Production) C = Unacceptable (Replace First Article Samples)

Notes: _____

By: 

Signature

Date: 1/30/06